

**False River Watershed Council**  
**Draft Alternative Action Plan Nov. 2012 Update**

**Short-Term Actions:**

***1. Channel and Sediment Basin Maintenance***

Actions: Implement routine cleaning of sediment traps and continued improvements to reduce erosion and sediment runoff into False River. Proceed with the routine maintenance and inspection of False River's drainage network.

Current Status: Ongoing. A revised draft maintenance plan including checklists has been submitted to the Pointe Coupee Police Jurors for their consideration.

***2. Watershed Drainage Network Assessment***

Action: Determine the current degree of lake sedimentation and turbidity.

Current Status: Ongoing. Representatives from Fenstermaker and Associates placed all the data sondes in the field. Chustz Surveying will survey the channel profiles and data sondes housing shortly.

***3. Habitat Improvement***

Actions: Develop and implement an artificial reef, spawning beds and vegetative planting projects. The addition of complex cover will improve fish habitat and increase angler success. Work with local sponsors to secure funds, materials and labor (artificial reef, spawning beds and native aquatic vegetation). Louisiana Department of Wildlife and Fisheries (LDWF) will take lead on the base project outlined in lake management plan. Encourage others (NGOs, corporate interests or individuals) to help in implementing habitat improvement projects.

Current Status: Ongoing. LDWF has a draft brochure compiled for shoreline residents and property owners. The brochure will provide these stakeholders guidelines to improve shorelines and provide for fisheries habitat.

***4. Fisheries Evaluation and Stocking***

Actions: Continue standardized sampling of fish populations to evaluate the condition of the stock and evaluate nesting species success. This includes a three-year age and growth study of largemouth bass. Results of study will allow for informed consideration of harvest regulation and stocking. The next planned stocking of False River is scheduled for 2013 (Hybrid Striped Bass).

Potential Funding Source: Funded through the U.S. Fish and Wildlife Service's (USFWS) Sport Fish Restoration Act program in Louisiana through LDWF

Current Status: Ongoing. LDWF has completed its fall electrofishing survey and has tentatively scheduled the stocking of hybrid striped bass for spring 2013, pending availability.

***5. Commercial Fishing Season***

Action: Lift the commercial gill netting ban and implement a special season from November 1 to the end of February each year. Minimum mesh size for commercial gill nets and trammel nets set at 3.5" (the larger mesh is used to help exclude gamefish). This would provide for the return of

commercial fishing to the lake and allow for the taking of larger fish species and reduce impacts related to these species.

Current Status: The commercial season opened on November 1, 2012 and will last until February 28, 2013. Initial catch reports (Nov. 1 approximately 2,000 lbs. of buffalo fish, catfish, gaspergou and german carp) are optimistic.

#### ***6. Monitor Exotic, Invasive and other Deleterious Fish Species***

Actions: Monitor grass carp populations in the lake. Work with U.S. Geological Survey to determine reproductive capability/sterility of the grass carp population. It is also planned to investigate other herbivores in the lake. Herbivore monitoring and characterization is needed to evaluate and plan short and long term aquatic planting strategies for False River, as well as to evaluate commercial and recreational fishing regulations and seasons.

Current Status: LDWF has scheduled a survey of rough fish to estimate fish population for January, 2013.

### **Mid-Term Actions:**

#### ***7. Lake Monitoring/Water Quality Survey***

Actions: Develop and implement a protocol for a lake water quality monitoring (i.e., limnological) survey of the lake. Establish water quality monitoring stations throughout the lake. These stations would include turbidity monitoring to quantify the total suspended and dissolved solids concentration. The survey is used to (1) determine the productivity, thermocline and overall health of the lake; and (2) evaluate fisheries production conditions/health and establish a baseline for future lake management actions.

Current Status: LDEQ has completed their most recent ambient water sampling of the lake (10/11 to 9/12). Updated results will be uploaded on the LDNR website when available. LDWF is collecting water quality data as part of their fisheries surveys. A comprehensive database of existing available water quality results has been completed by LDNR.

#### ***8. Drainage Network Hydromodification***

Actions: Evaluate and implement beneficial modifications to the network to foster storm flow detention and increase the sediment trapping efficiency of the network to further reduce siltation and turbidity in the lake.

Current Status: Drainage network hydromodification recommendations will be submitted by the consultant upon completion of the watershed drainage network assessment action (see Action #2).

#### ***9. Lake Level Management***

Action: A 2 to 3-foot water level adjustment between mid-September and mid-January would reduce the construction cost and improve the constructability of islands/terraces in the South Flats, reduce turbidity and improve water quality, be beneficial to the lake's ecosystem and water quality, facilitate the placement of edge habitat, and improve fisheries. Anticipated to take place concurrent with construction of island/terraces.

Current Status: Lake level management tasks are currently scheduled to be implemented in coordination with the Creation of Island/Terrace Habitat action (see Action #10). It is estimated that this action will be taken from September 2014-January 2015 based on current construction projections.

#### ***10. Creation of Island/Terrace Habitat***

Actions: The USACE, in their proposed restoration strategy for the lake, has indicated they will rely on dredging the lake sediments to create islands/terraces and promote the establishment of aquatic “edge” habitat as a potential restoration measure. Aquatic habitat establishment will provide beneficial complex fish environments which have been lost due to siltation and shoreline modifications. Using Capital Outlay funds, the creation of islands/terraces will improve wildlife habitat, wave attenuation, water temperature cooling, turbidity reduction and water quality improvement within the South Flats and can be scheduled to be constructed in one event or over a two-year period (two events) based upon an estimate of funding that may become available yearly. Once funding becomes available contracting, project engineering, permitting and public bidding must occur prior to construction.

Current Status: The creation of island/terrace habitat will be scheduled as funding becomes available. It is anticipated that the funding request will be heard at the November Bond Commission Meeting.

### **Long-Term Actions:**

#### ***11. Watershed Management Plan***

Actions: Develop and implement a long-term conservation and watershed management strategy, including establishing best management practices, developing a watershed conservation plan and investigating the acquisition of conservation easements. This would provide for the long-term reduction of sediment flux from areas historically in agricultural use.

Current Status: Ongoing. The False River Watershed Council had its first meeting on August 1, 2012, and is scheduled to meet on each first Wednesday of the month. A watershed management plan outline has been drafted for the council review and assignment. An erosion and sediment ordinance has been submitted to the Pointe Coupee Police Jurors for their consideration. Relevant documents, reports, news articles and other information are available on the LDNR website. A draft outline of the Council’s report to the legislature has been prepared and subcommittee identified to address the issues set forth in House HCR 123 of 2012.